

Overall Project Schedule

Terwillegar Drive Expressway ANTICIPATED SCHEDULE (Subject to Change)	CONCEPT PLANNING	PRELIMINARY ENGINEERING	DETAILED ENGINEERING	CONSTRUCTION
Implementation Stage 1				
<i>Terwillegar Drive Widening (North) - Rabbit Hill Road to Whitemud Drive</i>	COMPLETE	COMPLETE	COMPLETE	2020 - 2022
<i>Terwillegar Drive Widening (South) - Anthony Henday Drive to Rabbit Hill Road</i>	COMPLETE	COMPLETE	2020 - 2021	2021 - 2023
Implementation Stage 2				
<i>Whitemud Drive / Terwillegar Drive Interchange Upgrades</i>	2020 (Underway)	2020 - 2021	2021 - 2022	2023 - 2025
<i>Whitemud Drive Upgrades - Rainbow Valley Bridges Widening/Renewal</i>	2020 (Underway)	2020 - 2021	2021 - 2022	2023 - 2025
<i>Pedestrian/Cyclist Bridge over Whitemud Drive</i>	2020 - 2021 (Underway)	2021 - 2022	2022 - 2023	2025 - 2026
Implementation Stage 3				
<i>Anthony Drive Interchange Upgrades and Widening</i>	2020 - 2021	2021 - 2022	2022 - 2023	2023 - 2026